



Potential Change Orders

OAC Budget Side Summary Log, Grouped by Status

Project # 118-001
Tel: 970-904-1843 Fax: N/A

Evans Chaffee Construction Group, Inc.

Number	Description	COR No	PCCO No	Budget			App Days
				Estimate	Prop'd	Apprv'd	
COR done							
043	ASI #026 - Coiling grilles at Snack Bar / Snack Bar Finishes	043		0	26,381	1,540	0
049	Gas to Genset, change gas line sizes	049		0	3,437	0	0
Pricing							
050	Pool Heat Exchanger			0	(5,738)	0	0
051	Service Yard Revisions			0	4,011	0	0
052	Redesign of Battery Chargers			0	0	0	0
055	Change fire brick at wood boxes to slab sandstone			0	0	0	0
056	ASI #038 - Delete floor grill at Men's Lounge			0	0	0	0
Project Totals:				0	28,091	1,540	